



# Measure E Construction Update #5

Gavilan Joint Community College District

December 1, 2006 *Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community*

## CONSTRUCTION UPDATE

### I. Work to be performed this month (December 1 – December 31, 2006)

#### *Infrastructure Upgrades:*

- Phase V of the trenching and underground work in between the Library and the Physics Building, and along the North of the Health Occupations Building will be completed.
- Phase VI of the trenching and underground work around the Science Buildings will be completed.
- Phase VII of the trenching and underground work around the PE Building and Gymnasium will begin.
- Phase IV of the trenching and underground work at Parking Lot A will begin December 26, 2006. NOTE: Parking Lot A will be closed from December 26, 2006 to January 26, 2007.
- Work on replacement of the exterior lighting along the northern portion of the main campus walkway will continue.

### II. Work to be performed next month (January 1 – January 31, 2007)

#### *Infrastructure Upgrades:*

- Phase IV of the trenching and underground work at Parking Lot A will be completed by January 26.
- Phase VII of the trenching and underground work around the PE Building and the Gymnasium will continue.

#### *Interim Housing Portables:*

- Work is scheduled to begin on the "Phase 1" Interim Housing Portables South of the Occupational Education Building pending Fire Marshall approval.
- Work is scheduled to begin on the "Phase 2" Interim Housing Portables East of the Health Occupations Building pending Fire Marshall approval.

#### *Demo Storage Structures East of the Occupational Education Building:*

- Demo of the storage structures East of the Occupational Education Building is scheduled to occur in January 2007.

### III. Long term outlook for Construction (February 1 – April 30, 2007)

#### *Infrastructure Upgrades:*

- Phase VII of the trenching and underground work will be completed in February.
- Weather permitting; Phase VIII of the trenching and underground work is scheduled to begin along the East of the Student Center and in Parking Lot F in March.

#### *Interim Housing Portables:*

- The "Phase 2" Interim Housing Portables East of the Health Occupations Building are scheduled for completion in April 2007.

### IV. Year long outlook (through November 30, 2007)

- The "Phase 1" Interim Housing Portables South of the Occupational Education Building are scheduled for completion in June 2007.
- Phase IX – PG&E work and Campus Shutdown is tentatively scheduled for June 2007. The project is scheduled to be completed in June 2007.
- Renovation of the Occupational Education Building is scheduled to begin July 2007.
- Renovation of the Physics, Chemistry and Life Science Buildings is scheduled to begin June 2007.

*If you have any issues or safety concerns, please contact Art Kerr (848-4705) or Joe Keeler (848-4715).*

Prior updates and other related information can be found on our website at [www.gavilan.edu](http://www.gavilan.edu).