



# Measure E Construction Update #6

Gavilan Joint Community College District

January 2, 2007

Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community

## CONSTRUCTION UPDATE

### I. Work to be performed this month (January 2 - January 31, 2007):

#### *Infrastructure Upgrades:*

- Phase IV of the trenching and underground work at Parking Lot A is in progress and is scheduled to be complete on January 26, 2007.
- Phase VI of the trenching and underground work around the Science Buildings will be completed.
- Phase VII of the trenching and underground work around the Student Center will continue.
- Phase VIII of the trenching and underground work around the PE Building, Gymnasium, and Pool will be continue.
- Work on replacement of the exterior lighting along the northern portion of the main campus walkway will continue.

#### *Interim Housing Portables:*

- Work is scheduled to begin on the Interim Housing Phase 2 Portables East of the Health Occupations Building

#### *Demo Storage Structures East of the Occupational Education Building:*

- Demo of the storage structures east of the Occupational Education Building is scheduled to begin on January 15.

### II. Work to be performed next month (February 1 - February 28, 2007):

#### *Infrastructure Upgrades:*

- Phase VII of the trenching and underground work around Student Center will be completed.
- Phase VIII of the trenching and underground work around the P.E. Building, Gymnasium, and Pool will be completed.

#### *Interim Housing Portables:*

- Work is scheduled to begin on the Phase 1 Interim Housing Portables South of the Occupational Education.
- Interim Housing Phase 2 work will continue.

#### *Demo Storage Structures East of the Occupational Education Building:*

- Demo of the storage structures east of the Occupational Education Building is scheduled to be complete.

### III. Long term outlook for Construction (March 1 – May 31, 2007):

#### *Infrastructure Upgrades:*

- The trenching and underground work should be substantially complete.
- Work will continue at the transformer pads and enclosures as well as wire pulling and completion of the main campus walkway lighting

#### *Interim Housing Portables:*

- Interim Housing Portables Phase 1 work will continue.
- Interim Housing Portables Phase 2 East of the Health Occupations Building is scheduled for completion in April 2007.

### IV. Year long outlook (through December 31, 2007):

- The "Phase 1" Interim Housing Portables South of the Occupational Education Building is scheduled for completion in July 2007.
- Phase IX – PG&E work and Campus Shutdown is tentatively scheduled for June 2007. The project is scheduled to be completed in July 2007.
- Renovation of the Occupational Education Building is scheduled to begin July 2007.
- Renovation of the Physics, Chemistry and Life Science Buildings is scheduled to begin August 2007.

*If you have any issues or safety concerns, please contact Art Kerr (848-4705) or Joe Keeler (848-4715).*

Prior Updates and other related information can be found on our website at [www.gavilan.edu](http://www.gavilan.edu).