



Measure E Construction Update #11

Gavilan Joint Community College District

June 1, 2007

Provided for Students, Staff, Board of Trustees, Citizens' Oversight Committee and Community

CONSTRUCTION UPDATE

I. Work to be performed this month (June 1 – June 30, 2007):

Infrastructure Upgrades:

- Miscellaneous landscape.
- **Campus wide electrical shutdowns scheduled for June 6, 5-7am and June 9 - 10.** Power will be out campus wide.
- **Theater electrical shutdown June 6 - June 10.**

Interim Housing Portables:

- Interim Housing Phase 1 construction on going, with buildings arriving through June 17.
- Interim Housing Phase 2 modifications to office portable.

Phase 1 Site Improvements:

- Construction scheduled to begin on June 18 in Parking Lot A.

Science Buildings Modernization:

- Bids due.

Occ Ed/ Public Safety:

- Bids due.

Fault Investigation

- Trenching south of the Art Lecture Building to begin June 11 and lasting approximately one week.

II. Work to be performed next month (July 1 – July 31, 2007):

Infrastructure Upgrades:

- Project is scheduled to be complete.

Interim Housing Portables:

- Interim Housing Phase 1 is scheduled to be complete.

Phase 1 Site Improvements:

- Project under construction.

Occ Ed/ Public Safety:

- Project under construction.

Fault Investigation

- Trenching to commence north of the Security Building following with south of swimming pools.

III. Long term outlook for Construction (August 1 – October 31, 2007):

Interim Housing Portables:

- Moving activities will occur over the summer into the Interim Housing Portables for Phases 1 & 2 as well other various moves.

Phase 1 Site Improvements:

- Is scheduled to be complete in September.

Occ Ed/ Public Safety:

- Project under construction

Science Buildings Modernization:

- Project under construction.

Theater Rooms #127 & 130:

- Renovation is scheduled to begin mid. August 2007 and is tentatively scheduled to be completed at the end of September 2007.

IV. Year long outlook (through May 31, 2008):

Occ Ed/ Public Safety:

- Project under construction.

Science Buildings Modernization:

- Project under construction.

If you have any issues or safety concerns, please contact Art Kerr (848-4705) or Joe Keeler (848-4715).

Prior updates and other related information can be found on our website at www.gavilan.edu.